EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to roads & drains of B.B Nagara in Ward no. 08, Kodigehalli
2	Amount of Work Portion	6721234/= (Excluding GST)
3	Estimated Cost	75.00 Lks
4	Name of contractor	M/S K.R.I.D.L
5	Agreement No.	156/2019-20
6	No. and date under which work order issued	156/2019-20, 08/11/19
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	450 Days.
15	Date of recommending time limit applied for	30.12.2020 to 31.3.2021
16	Whether the orginal application of the contractor is enclosed.	—
17	Balance of work remaining to be done	80 %
18	Probable time required for completion of remaining work	31.3.2021
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	due to covid, work was not started. Less penalty may be levied
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as per AEE Recommendation

Assistant Engineer

Executive Engineer
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ., ಬೆಂಗಳೂರು

Assistant Executive Engineer

Assistant Executive Engineer
Division
Bangalore

Chief Engineer
ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ